LOCAL GOVERNMENT SUPPORT FUND

Report on Fund Utilization and Status of Program / Project Implementation

For the Quarter Ended December 31, 2022

	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/ Project	Specific Location	I WIDDE OT	Estimated Number of Beneficiaries	Amount				-0.
Fund Source						Received	Obligation	Disbursement	Estimated Preriod of Completion (month and year)	Program / Project Status
LGSF under GAA 2022 (RA 11639)	18-Feb-22	Streetligting	Buac, Cayang to Cayam; and Brgy Nailon	Straigt Contract	N.A.	15,000,000.00	14,980,000.00	1,577,710.30	February 2023	On going
LGSF- Growth Equity fund under the FY 2022	August 9,2022	Road Concreting	Brgy Cogon and Pandan	Straigt Contract	N.A.	19,572,700.00	19,489,338.00	* *	May 2023	For Bidding

Prepared by:

DANTE J. MAYOR
City Budget Officer

JULIO S. URSONAL JR., CPA City Treasurer CARLO FERNAMO LOGARTA

City Planning and Development Coordinator

OIC- City Accountant

ENGR. RAMIRO LEPON

City Engineer

Attested by

Atty. CARLO JOSE A. MARTINEZ
City Mayor